

CONSTRUCTION WASTE MANAGEMENT PLAN B-59

Development Services

Building Division 1635 Faraday Avenue www.carlsbadca.gov

This form shall be completed for all demolitions and new construction, additions, and alterations.

The California's Green Building Standards Code (CALGreen) requires that at least 65% of construction site debris generated during demolition projects, most new construction, as well as the majority of building additions or alterations be recycled, reused, or otherwise diverted from landfill disposal.

STEP 1: The Applicant must submit **PART 1** of this form before a building permit application is approved. STEP 2: The permit holder shall utilize a waste management company that can provide verifiable documentation that meets <u>65% waste diversion</u>. Republic Services is the exclusive franchised waste hauler in the City of Carlsbad.

- Option A Roll-Off Bins: Call Customer Service (760) 332-6464 and ask for a C&D account for waste diversion. Republic Services will provide roll-off bins for construction waste.
- Option B Self Haul to Republic Services or other dump site that can provide verifiable documentation. It must be a Certified Source Separated Recycling Facility. When you enter the site, explain to gate operator that this is C&D material. When you exit the site, request a receipt and certificate from gate operator for waste diversion.

STEP 3: Prior to permit close-out (permit final), the permit holder shall complete **PART 2** of this form and submit all trash and recycling weight receipts to the building inspector. **Waste log, acknowledgement, and tickets must be submitted to release your certificate of occupancy**.

APPLICANT CERTIFICATIONS:

Signature of Applicant

CHECK EACH BOX	
	I certify under penalty of perjury under the laws of the State of California that the information provided in and with this form pertains to construction and demolition debris generated only from the project listed in PART 1, that I have reviewed the accuracy of the information, and that the information is true and correct to the best of my knowledge and belief.
	I understand the waste diversion requirements of the State of California and submit this Construction Waste Management Plan pursuant to California Green Building Standards Code 4.408.2 or 5.408.1.1. Failure to provide documentation of C&D reporting, reporting of waste diversion less than 65%, and failure to provide adequate weight receipts, may result in enforcement action against me or other responsible parties, including a notice of violation, citations, and any other remedies provided in Chapters 1.08 and 1.10 of the Carlsbad Municipal Code. Projects are required to submit their Waste Log, Acknowledgement Form, and Weight Receipts prior to Certificate of Occupancy (CO) issuance.
	This project does not involve disposal of universal or hazardous waste OR this project includes disposal of universal or hazardous waste in a responsible, safe and verifiable manner. Disposal of asbestos-containing materials, batteries, electronic waste, fluorescent bulbs, lead based paints, mercury containing equipment and refrigerants, require special processing prior to commencement of construction or demolition activities.
	Date:

Page **1** of **4** rev 4/24

PART 1 Complete and submit this form when applying for a building permit. Permits will not be issued without a completed Construction Waste Management Plan.

SECTION A	Permit No.		Project Title	-			
Project Address		APN					
Applicant Name		Phone					
	Last		First				
SECTION B	Complete	e the following table w	vith estimated waste t	onnage to be generate	d by your project.		
Material Type		Estimated Waste Quantity (tons)	A Place a (✓) check next to items to be reused or salvaged	B Place a (✓) check next to items to be recycled	C Place a (✓) check next to items to be disposed at landfill		
Complete this line of the table only if only using WASTE MANAGEMENT roll-off bins. Mixed C&D Debris							
Asphalt & Concr	ete						
Brick / Masonry	/ Tile						
Mixed Inert Deb							
Cabinets, Doors Windows (circle							
Carpet							
Carpet Padding	/ Foam						
Cardboard							
Ceiling Tile (aco	ustic)						
Drywall (used, n	ew, scrap)						
Landscape Debris (brush, trees, stumps, etc.) No dirt.							
Unpainted Woo	d & Pallets						
Roofing Materials							
Scrap Metal							
Stucco							
Other:							
TOTAL							
To meet 65% Diversion Requirement (estimate) x 0.65 = tons Total Estimated Waste from above Minimum Required Diversion							
Applicant Signature				_ Date			

Page **2** of **4** rev 4/24

PART 2. Complete and submit this form before final inspection. Projects are required to submit their Waste Log, Acknowledgement Form, and Weight Receipts prior to Certificate of Occupancy (CO) issuance. Failure to provide documentation, reporting of waste diversion less than 65%, and failure to provide adequate weight receipts, may render the Project non-compliant and the responsible parties subject to code enforcement.

SECTION A Permit No. Project Title					
Project Addr	ess				APN
Applicant Na	-			Phone	
	Last		rst		
SECTION B	Use this Final	Log below to	track loads o	f materials as	s they leave the job site.
la dianta FINIA			VE RECEIPTS		
	· · · · · · · · · · · · · · · · · · ·				rom facilities where material is taken. ble to convert volume to tons.
		А	В	С	
Date	Material Type	Actual Amt Reused or Salvaged	Actual Amt Recycled	Actual Amt Disposed in Landfill	Destination Facility (Name, Address, Phone)
<u>Example:</u> 01/01/2020	Concrete (broken)	Jaivagea	5 tons	Landini	Palomar Transfer Station, 5960 El Camino Real – (760) 603-0153
	©TOTAL				
SECTION C					
		,			₀, ≥ 65%
Diversion Ra		////	Total of column	==	% 205% DIVERSION
Attach the following documentation to this Report: Original recycling weight tickets, landfill weight tickets Original donation receipts with photos and/or itemized descriptions Any other relevant information to support Recycling Report Total of columns A + B + C DIVERSION Return completed form and documentation to: City of Carlsbad Building Division (1st Floor) 1635 Faraday Avenue Carlsbad, CA 92008					
SECTION D					
I certify under penalty of perjury under the laws of the State of California that the information provided in and with this form pertains to construction and demolition debris generated only from the project listed in PART 1, that I have reviewed the accuracy of the information, and that the information is true and correct to the best of my knowledge and belief.					
Applicant Sig	gnature			Date	

Page **3** of **4**

_		Column A			Column B	Column C
<u>Category</u>	<u>Material</u>	<u>Volume</u>			Tons/Unit	<u>Tons</u>
Mixed Debris	Construction _		су	Х	0.18	=
	Demolition _		су	Х	1.19	=
Asphalt/Concrete	Asphalt (broken)		су	Х	0.70	=
	Concrete (broken)		_ су	X	1.20	=
	Concrete (solid slab)		_ су	x	1.30	=
Brick/Masonry/Tile	Brick (broken)		су	х	0.70	
	Brick (whole, palletized)		_ су	x		
	Masonry brick (broken) _		_ су		1.51	=
	Tile _		_ sq ft	Х	0.60	=
Building Materials (cabine	ts, doors, windows, etc.)		_ су	Х	0.00175	=
Cardboard (flat)	_		_ су	X	0.15	=
Carpet	By square foot		_ sq ft	х	0.05	=
	By cubic yard		_ су	х	0.0005	=
Carpet Padding/Foam	_		_ sq ft	х	0.30	
Ceiling Tiles	Whole (palletized)		_ су	х		=
	Loose _		_ су		0.000125	=
Drywall (new or used)	1/2" (by square foot)		_ sq ft	Х	0.0003	=
	5/8" (by square foot)		_ sq ft	Х	0.09	=
	Demo/used (by cu. yd.)		_ су	X	0.0008	=
Landscape Debris (brush, t	rees, etc.)		_ су	х	0.00105	=
	Asphalt Composition			х	0.25	=
Shingles, asphalt	Shingle _		•	х	0.15	
Unpainted Wood/Pallets	By board foot		_ bd ft		0.15	=
	By cubic yard		су	x	0.22	=
Trash/Garbage	_		су	х	0.001375	=
Other (estimated weight)			су	x		
	-		су		0.15	=
	-		cy	Х	0.18	=
	-		_ су	Х	estimate	=
					Total ALL	=

Page **4** of **4** rev 4/24