



# CARLSBAD FIRE DEPARTMENT DAILY SAFETY INSPECTION LOG APPENDIX B

## DAILY SITE SAFETY INSPECTION

WEEK OF \_\_\_\_\_

	Applicable?	Sun	Mon	Tues	Wed	Thurs	Fri	Sat
		—	—	—	—	—	—	—
<b>Hot works.</b> Any contactors entering the site to perform hot work have been instructed on safety requirements, hot work only performed in approved areas	<input type="checkbox"/> Yes <input type="checkbox"/> N/A							
<b>Temporary Heating</b> is maintained away from combustible materials in accordance with equipment manufacturer's instruction	<input type="checkbox"/> Yes <input type="checkbox"/> N/A							
<b>Combustible debris, rubbish and waste material</b> is removed from the building in areas where work is not being performed.	<input type="checkbox"/> Yes <input type="checkbox"/> N/A							
<b>Temporary wiring</b> does not have exposed conductors.	<input type="checkbox"/> Yes <input type="checkbox"/> N/A							
<b>Flammable liquids</b> and other hazardous materials are stored in locations that have been approved by the site safety director when not involved in work that is being performed.	<input type="checkbox"/> Yes <input type="checkbox"/> N/A							
<b>Fire apparatus access roads</b> are maintained clear of obstructions.	<input type="checkbox"/> Yes <input type="checkbox"/> N/A							
<b>Fire hydrants</b> are clearly visible from access roads and are not obstructed.	<input type="checkbox"/> Yes <input type="checkbox"/> N/A							
<b>Fire department connections to standpipe and in-service sprinkler systems</b> are clearly identifiable from the access road and such connections are not obstructed.	<input type="checkbox"/> Yes <input type="checkbox"/> N/A							
<b>Fire Protection Systems</b> are in service or a fire watch has been implemented.	<input type="checkbox"/> Yes <input type="checkbox"/> N/A							
<b>Portable fire extinguishers</b> are available.	<input type="checkbox"/> Yes <input type="checkbox"/> N/A							

PERFORMED BY: \_\_\_\_\_, Site Safety Director

SIGNED: \_\_\_\_\_ Date